

TO OWNER/CLIENT:

APAS Consulting LLC
3256 NW 83rd Way
Pembroke Pines, Florida 33024-3195

PROJECT:

Glorieta Gardens Master
Opalocka, Florida

APPLICATION NO: 1**INVOICE NO: 1****PERIOD:** 07/01/25 - 07/15/25**PROJECT NO:** PC-01**CONTRACT DATE:** 7/11/2025**FROM CONTRACTOR:**

D'SHIN Plumbing LLC
1150 NW 111 ST, Miami, FL 33168
Miami, Florida 33168

VIA ARCHITECT/ENGINEER:**CONTRACT FOR:** Sewer Extension Project**CONTRACTOR'S APPLICATION FOR PAYMENT**

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet is attached.

1.	Original Contract Sum	\$523,061.00
2.	Net change by change orders	\$0.00
3.	Contract Sum to date (Line 1 ± 2)	\$523,061.00
4.	Total completed and stored to date (Column G on detail sheet)	\$78,459.15
5.	Retainage:	
	a. 3.33% of completed work	\$2,611.21
	b. 0.00% of stored material	\$0.00
	Total retainage (Line 5a + 5b or total in column I of detail sheet)	\$2,611.21
6.	Total earned less retainage (Line 4 less Line 5 Total)	\$75,847.94
7.	Less previous certificates for payment (Line 6 from prior certificate)	\$0.00
8.	Current payment due:	\$75,847.94
9.	Balance to finish, including retainage (Line 3 less Line 6)	\$447,213.06

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner/Client:	\$0.00	\$0.00
Total approved this month:	\$0.00	\$0.00
Totals:	\$0.00	\$0.00
Net change by change orders:	\$0.00	

The undersigned certifies that to the best of the Contractor's knowledge, information and belief, the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work which previous Certificates for payment were issued and payments received from the Owner/Client, and that current payments shown herein is now due.

CONTRACTOR: D'SHIN Plumbing LLC

By: _____ Date: _____

State of:

County of:

Subscribed and sworn to before
me this _____ day of _____

Notary Public:

My commission expires:

ARCHITECT'S/ENGINEER'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on the on-site observations and the data comprising this application, the Architect/Engineer certifies to the Owner/Client that to the best of the Architect's/Engineer's knowledge, information and belief that Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED: \$75,847.94

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to confirm the amount certified.)

ARCHITECT/ENGINEER:

By: _____ Date: _____

This certificate is not negotiable. The amount certified is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to the rights of the Owner/Client or Contractor under this Contract.

Document SUMMARY SHEET, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

Use Column I on Contracts where variable retainage for line items apply.

APPLICATION NUMBER: 1

APPLICATION DATE:

PERIOD: 07/01/25 - 07/15/25

Contract Lines

A		B	C			D		E		F	G			H	I
ITEM NO.	BUDGET CODE	DESCRIPTION OF WORK	SCHEDULED VALUE			FROM PREVIOUS APPLICATION (D + E)		THIS PERIOD		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D + E + F)			BALANCE TO FINISH (C - G)	RETAINAGE
			QTY	UNIT PRICE	VALUE	QTY	VALUE	QTY	VALUE		QTY	VALUE	% (G / C)		
1	General Conditions.O Providing general condition services for the contract.Other		1.0	\$33,000.00	\$33,000.00	0.0	\$0.00	0.475	\$15,675.00	\$0.00	0.475	\$15,675.00	47.50%	\$17,325.00	\$0.00
2	12" Limerock Base.O 12" Limerock Base (LBR >/= 100).Other		1.0	\$15,400.00	\$15,400.00	0.0	\$0.00	0.0	\$0.00	\$0.00	0.0	\$0.00	0.00%	\$15,400.00	\$0.00
3	48" Diameter Sanitary Manhole.O Construct 48" Diameter Standard Sanitary Manhole (ASTM C478).Other		2.0	\$2,750.00	\$5,500.00	0.0	\$0.00	0.219	\$602.25	\$0.00	0.219	\$602.25	10.95%	\$4,897.75	\$30.11
4	Asphalt Sawcutting.O Asphalt Sawcutting.O ther		1.0	\$6,050.00	\$6,050.00	0.0	\$0.00	0.0	\$0.00	\$0.00	0.0	\$0.00	0.00%	\$6,050.00	\$0.00
5	Asphalt Surface Course.O 1.5" SP-12.5 Asphalt Surface Course.Other		1.0	\$21,450.00	\$21,450.00	0.0	\$0.00	0.0	\$0.00	\$0.00	0.0	\$0.00	0.00%	\$21,450.00	\$0.00
6	Debris Revoval.O Debris Removal & Haul-Off; Manifests Will Be Provided By Event.Other		30.0	\$550.00	\$16,500.00	0.0	\$0.00	0.0	\$0.00	\$0.00	0.0	\$0.00	0.00%	\$16,500.00	\$0.00
7	Density Testing.O Density Testing, Includes 3.0		15.0	\$715.00	\$10,725.00	0.0	\$0.00	0.0	\$0.00	\$0.00	0.0	\$0.00	0.00%	\$10,725.00	\$0.00

A		B	C			D		E		F	G			H	I
ITEM NO.	BUDGET CODE	DESCRIPTION OF WORK	SCHEDULED VALUE			FROM PREVIOUS APPLICATION (D + E)		THIS PERIOD		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D + E + F)			BALANCE TO FINISH (C - G)	RETAINAGE
			QTY	UNIT PRICE	VALUE	QTY	VALUE	QTY	VALUE		QTY	VALUE	% (G / C)		
	Hours Labor + Trip Fee.Other														
8	Dewatering.O Trench Dewatering Equipment (Pumping, Tanks, Filtered Discharge) .Other		1.0	\$29,040.00	\$29,040.00	0.0	\$0.00	0.25	\$7,260.00	\$0.00	0.25	\$7,260.00	25.00%	\$21,780.00	\$363.00
9	Fencing.O Temporary Chain-Link Fence (6') W/Sandbags. Other		1.0	\$19,800.00	\$19,800.00	0.0	\$0.00	0.25	\$4,950.00	\$0.00	0.25	\$4,950.00	25.00%	\$14,850.00	\$247.50
10	Health & Safety.O Site Specific Health & Safety.Other		1.0	\$26,400.00	\$26,400.00	0.0	\$0.00	0.4	\$10,560.00	\$0.00	0.4	\$10,560.00	40.00%	\$15,840.00	\$0.00
11	Install Manholes.O Install Manholes.Ot her		10.0	\$6,600.00	\$66,000.00	0.0	\$0.00	0.0	\$0.00	\$0.00	0.0	\$0.00	0.00%	\$66,000.00	\$0.00
12	MOT.O Maintenance Of Traffic (MOT) Including Flagmen & Signage.Othe r		1.0	\$29,700.00	\$29,700.00	0.0	\$0.00	0.2	\$5,940.00	\$0.00	0.2	\$5,940.00	20.00%	\$23,760.00	\$297.00
13	Sod.O Sod & 5" Concrete Sidewalk Restoration.O ther		1.0	\$11,000.00	\$11,000.00	0.0	\$0.00	0.0	\$0.00	\$0.00	0.0	\$0.00	0.00%	\$11,000.00	\$0.00
14	Survey.O Pre- And Post- Construction Survey (Topo + Layout).Other		1.0	\$9,350.00	\$9,350.00	0.0	\$0.00	0.0	\$0.00	\$0.00	0.0	\$0.00	0.00%	\$9,350.00	\$0.00
15	8" SDR-26 PVC Sewer Main.O Furnish & Install 8" SDR-26 PVC Sewer Main.Other		1073.0	\$132.00	\$141,636.00	0.0	\$0.00	160.95	\$21,245.40	\$0.00	160.95	\$21,245.40	15.00%	\$120,390.60	\$1,062.27

A		B	C			D		E		F	G			H	I
ITEM NO.	BUDGET CODE	DESCRIPTION OF WORK	SCHEDULED VALUE			FROM PREVIOUS APPLICATION (D + E)		THIS PERIOD		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D + E + F)			BALANCE TO FINISH (C - G)	RETAINAGE
			QTY	UNIT PRICE	VALUE	QTY	VALUE	QTY	VALUE		QTY	VALUE	% (G / C)		
16	6" SDR-26 PVC Sewer Laterals.O Furnish & Install 6" SDR-26 PVC Sewer Laterals Including Cleanouts.Ot her		650.0	\$125.40	\$81,510.00	0.0	\$0.00	97.5	\$12,226.50	\$0.00	97.5	\$12,226.50	15.00%	\$69,283.50	\$611.33
TOTALS:			\$523,061.00			\$0.00		\$78,459.15		\$0.00	\$78,459.15		15.00%	\$444,601.85	\$2,611.21

Grand Totals

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% (G / C)	BALANCE TO FINISH (C - G)	RETAINAGE
GRAND TOTALS:		\$523,061.00	\$0.00	\$78,459.15	\$0.00	\$78,459.15	15.00%	\$444,601.85	\$2,611.21