

D'SHIN Plumbing Invoice #3140 - Corrected Invoice Math

Corrected for approved 4-inch pipe as a separate line item, corrected deductions, accepted change-order total, and 50% retainage release.

#	Description	Qty	Unit price	Corrected total
1	Furnish 2 additional manholes / 8 manholes onsite	2	\$2,500.00	\$5,000.00
2	Furnish and install 1,000 LF of 8" SDR-26	1,000	\$120.00	\$120,000.00
3	Furnish and install 650 LF of 6" SDR-26 with cleanouts	650	\$114.00	\$74,100.00
4	Density tests	15	\$637.40	\$9,561.00
5	MOT with flagmen / barricades rental	120	\$200.00	\$24,000.00
6	Haul out excess fill up to 30 loads	30	\$500.00	\$15,000.00
7	12-inch limerock and asphalt restoration	600	\$50.00	\$30,000.00
8	Surveyor - topo, layout, and as-builts	1	\$8,500.00	\$8,500.00
9	Dewatering and shoring	120	\$220.00	\$26,400.00
10	Install sewer manhole	10	\$6,000.00	\$60,000.00
11	Sawcut asphalt and hazardous material disposal	1	\$4,439.00	\$4,439.00
12	Safety officer	120	\$200.00	\$24,000.00
13	Temporary fences	120	\$150.00	\$18,000.00
14	Sod replacement and sidewalk restoration allowance	1	\$10,000.00	\$10,000.00
15	Deduction of 8" pipe - corrected to 101.05 LF	101.05	-\$120.00	-\$12,126.00
16	Deduction of 6" pipe - corrected to 306.50 LF	306.50	-\$114.00	-\$34,941.00
17	Approved additional 4" pipe - separate line, not duplicated	164	\$110.00	\$18,040.00
18	Accepted change-order bundle - excluding separate 4-inch pipe line	1	\$216,677.69	\$216,677.69

Corrected invoice total	\$616,650.69
Paid to date - live ledger	\$565,479.39
Gross remaining earned value	\$51,171.30
5% retainage on corrected total	\$30,832.53
2.5% retainage released now	\$15,416.27
2.5% retainage still held	\$15,416.27
Correct payable now	\$35,755.03

Formula: corrected total minus paid ledger minus remaining 2.5% retainage held = payable now. The 4-inch pipe appears once as its own approved line item and is not duplicated inside the bundled change-order line.