

D'SHIN Plumbing Invoice #3140 - Line-by-Line Discrepancy Review

Purpose: mark each invoice row against the finalized D'SHIN reconciliation and show the corrected invoice math.

Measure	D'SHIN Invoice #3140	Corrected / Finalized Position	Difference
Invoice total	\$621,673.00	\$616,650.69	-\$5,022.31
Paid to date	\$565,479.30	\$565,479.39	+\$0.09 credit to paid ledger
Gross remaining earned value	\$56,193.70	\$51,171.30	-\$5,022.40
5% retainage on corrected total	\$0.00 shown	\$30,832.53	2.5% release now = \$15,416.27
Retainage still held	\$0.00 shown	\$15,416.27	-\$15,416.27 payable now
Payable now	\$56,193.70	\$35,755.03	-\$20,438.67

#	Invoice line	D'SHIN asks	Status	Should be	Delta	Correction / basis
1	Furnish 2 additional manholes / 8 manholes onsite	\$5,000.00	✓ OK	\$5,000.00	\$0.00	Accepted as part of the \$429,000 original D'SHIN base.
2	Furnish and install 1,000 LF of 8" SDR-26	\$120,000.00	✓ OK	\$120,000.00	\$0.00	Accepted in original base scope.
3	Furnish and install 650 LF of 6" SDR-26 with cleanouts	\$74,100.00	✓ OK	\$74,100.00	\$0.00	Accepted in original base scope.
4	Density tests	\$9,561.00	✓ OK	\$9,561.00	\$0.00	Accepted in original base scope.
5	MOT with flagmen / barricades rental	\$24,000.00	✓ OK	\$24,000.00	\$0.00	Accepted in original base scope.
6	Haul out excess fill up to 30 loads	\$15,000.00	✓ OK	\$15,000.00	\$0.00	Accepted in original base scope.
7	12-inch limerock and asphalt restoration	\$30,000.00	✓ OK	\$30,000.00	\$0.00	Accepted in original base scope.
8	Surveyor - topo, layout, and as-builts	\$8,500.00	✓ OK	\$8,500.00	\$0.00	Accepted in original base scope.
9	Dewatering and shoring	\$26,400.00	✓ OK	\$26,400.00	\$0.00	Accepted in original base scope.
10	Install sewer manhole	\$60,000.00	✓ OK	\$60,000.00	\$0.00	Accepted in original base scope.
11	Customer notes / exclusions	\$0.00	✓ OK	\$0.00	\$0.00	No dollar impact.
12	Sawcut asphalt and hazardous material disposal	\$4,439.00	✓ OK	\$4,439.00	\$0.00	Accepted in original base scope.
13	Safety officer	\$24,000.00	✓ OK	\$24,000.00	\$0.00	Accepted in original base scope.
14	10% commencement charge	\$0.00	✓ OK	\$0.00	\$0.00	No dollar impact.
15	Temporary fences	\$18,000.00	✓ OK	\$18,000.00	\$0.00	Accepted in original base scope.
16	Sod replacement and sidewalk restoration allowance	\$10,000.00	✓ OK	\$10,000.00	\$0.00	Accepted in original base scope.
17	Deduction of 8" pipe	-\$12,000.00	CORRECT	-\$12,126.00	-\$126.00	Use 101.05 LF x \$120.00, not 100 LF.
18	Deduction of 6" pipe	-\$34,884.00	CORRECT	-\$34,941.00	-\$57.00	Use 306.50 LF x \$114.00, not 306 LF.

#	Invoice line	D'SHIN asks	Status	Should be	Delta	Correction / basis
19	Additional 8" pipe or larger	\$8,400.00	REMOVE	\$0.00	-\$8,400.00	Not part of the approved D'SHIN final reconciliation as a separate line.
20	Additional 4" pipe	\$18,040.00	✓ APPROVED	\$18,040.00	\$0.00	Approved change-order work; keep as one separate line item and do not duplicate it inside the bundled change-order row.
21	Change orders	\$213,117.00	CORRECT	\$216,677.69	\$3,560.69	Use accepted CCO set totaling \$216,677.69, excluding the separately listed approved 4-inch pipe line.

Correction required: D'SHIN should reissue the invoice at \$616,650.69 total, show paid to date as \$565,479.39, show 5% retainage of \$30,832.53, release 2.5% now (\$15,416.27), retain \$15,416.27, and request \$35,755.03 payable now.